Works completed together with the client

Works completed by Gile House team and other contractors

Real construction schedule for a medium complexity, 150 sq. M. house, with favorable weather conditions, timely coordinated client and executor solutions, proper financing and smooth operation of suppliers.

No.	Name of works	Conditional construction start/finish	MAY				JUNE				JULY					AUGUST				SEPTEMBER				OCTOBER				NOVEMBER				DECEMBER			
		Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36
1	House frame manufacturing																																					
2	Foundation installation / filling / drying																																					
3	Installation of engineering communications																																					
4	House frame assembling / insulation																																					
5	Floor insulation / concrete works / solidification																																					
6	Roof installation / coating																																					
7	Plastering exterior walls and roofed shelter with a thermal insulating mixture / drying / painting																																					
8	Plastering of internal walls with a leveling layer / finishing layer																																					
9	Matching / ordering / installing outdoor doors and windows																																					
10	Installation of partition walls and overlays																																					
11	Installation of floor heating system / leveling layer concreting / solidification																																					
12	Plumbing pipe installation / plumbing equipment installation																																					
13	Electrical equipment, weak current network installation works (lighting, jacks, security and fire alarms, etc.)																																					
14	Interior / exterior materials matching / ordering / interior decoration (finishing) works																																					
15	Matching / ordering / installing interior doors and furniture																																					
16	Wellness works / outdoor lighting and other installations																																					
17	Finishing (completion) works / cleaning after the end of construction works																																					
18	Moving to live in a new house / housewarming																																					